Site order Book

Construction of drains and culverts at A sector B sector ad Mathrulayout in ward no 04

23/12/2020

Mathru layout

3rd cross Road.

In this Road Right side they have done Earth work Excavation upto 250 meter

EA

24/12/2020

In Mathru layout left side 3rd cross Road Earth work Excavation work done upto 250 meter.

EA

28/12/2020

In Mathru layout 3rd 'A' cross Road Left side and Right side Earth work Excavation work progressing upto 6PM

EA

29/12/2020

Mathru layout

In 4th cross Road left side Earth work Excavation for that Road and also debries Removed that day only

EA

30/12/2020

Mathru layout 'A' sector 7th Main Road Right side Earth work Excavation done upto 30meter

EA

31/12/2020

Mathru layout 14th 'A' sector left side & Right side Earth work Excavation done upto 40meter.

EA

Scanned by CamScanner

06/01/2021

Mathru layout
In 8th 'A' Main Road Earth work Excavation done and also debris removed on that day only upto 200 metr

EA

07/01/2021

Mathru layout
In 8th 'A' Main Road Right side Earth work Excavation. work done upto 208 metr

EA

09/01/2021

Mathru layout
In 11th 'A' cross, 11th 'A' Main Road, 12th 'A' cross Road, 13th 'A' cross, Earth work Excavation done and also debris Removed on that day only

EA

12/01/2021

Mathru layout
13th 'A' cross left side and Right side Earth work Excavation done upto 150 metr

EA

14/01/2021

Mathru layout
for C-C drain 3rd cross Road Right side PCC (1:3:6) done upto 220 metr

EA

Scanned by CamScanner

21/01/2024

Mathru layout

in Mathru layout 3rd (WS) Road left side, 3rd 'A' (WS) Road, 4th (WS) Road PCC done upto 200 meter

CA

22/01/2024

Mathru layout

'A' sector 7th Main Road Earth work Excavation done also PCC work also done on that day only (1:3:6)

CA

23/01/2024

Mathru layout

14th 'A' (WS), 8th 'A' Main Road PCC (1:3:6) done upto 600 meter and also debris removed on that Road

CA

27/01/2024

Mathru layout

11th 'A' (WS), 11th 'A' Main Road in this roads they have done PCC work done.

CA

28/01/2024

Mathru layout in this layout 12th 'A' & 13th 'A' (WS) Road PCC work done upto 200 meter

CA

Scanned by CamScanner

29/01/2021

Mathru layout

Mathru layout 3rd cross left side and Right side steel work done.

CA

03/02/2021

Mathru layout

Mathru layout 3rd 'A' cross, 4th cross Road, 'A' sector 7th Main Road bar bending work progressing.

CA

10/02/2021

Mathru layout

In this layout 14th 'A' cross, 8th 'A' Main left & Right side, steel work done.

CA

11/02/2021

Mathru layout

In this layout 11th 'A' Main Road Right side & left side bar bending work done.

CA

16/02/2021

Mathru layout

In this layout steel work progress at 12th 'A' cross, 13th 'A' cross left side & Right side done.

CA

Scanned by CamScanner

18/03/2021

Mathru layout

In this layout bottom left (N20) done and also drainage removed three Roads like 3rd cross Road, left and Right side.

24/03/2021

Mathru layout

In this layout bottom Right (N20) done of these Roads 3rd 'A' cross, 4th cross Road.

12/03/2021

Mathru layout

In this layout bottom Right (N20) 4th cross Road, 'A' Sector 7th Main Road, 14th 'A' cross Road of these Roads they have done N20 Concrete

16/03/2021

Mathru layout

In this layout bottom left done 8th 'A' Main Road left side and Right side

17/03/2021

Mathru layout

In this layout drain bottom Right done of these Roads 12th 'A' cross, 11th 'A' Main Road, 12th 'A' & 11th 'A' cross Road

Scanned by CamScanner

Mathru layout 25/03/2021

3rd Cross Road Right side and left side these two sides they have done wall concrete for drain.

CA

26/03/2021

Mathru layout

3rd 'A' Cross Road left side and Right side side wall concrete done. and also 4th Cross Road left side and Right side wall concrete done.

CA

28/03/2021

Mathru layout

7th Main 'A' sector, 14th 'A' Cross Road 8th 'A' Main Road, 11th 'A' Cross Road 10th 'A' Main Road, 12th 'A' Cross Road left & Right side wall concrete done.

done.

CA

29/03/2021

Mathru layout

Slab laying work for all whom ever drain done our day they layed.

CA

30/03/2021

Mathru layout

Slab laying and pointing work done for drain.

CA

Scanned by CamScanner

31/03/2021

Mathru layout

In this layout kerb lining work progressing of third Road 3rd cross, left side and right side.

CA

01/04/2021

Mathru layout

In this layout kerb lining and also flooring work progressing of third Road 11th 'A' cross 7th 'A' Main Road, 11th 'A' cross Road, 11th 'A' Main Roads third Road they are doing kerb work

CA

02/04/2021

Mathru layout

Brambalingeshwara, Sri lakshmi venkateshwara Nilaya, 8th 'A' Main Road & 7th 'A' Main Road Earth work Excavation work progressing

CA

03/04/2021

Mathru layout

in this layout debris removed on the top of drain with the help of tractor.

CA

05/04/2021

7th 'A' Main Road culvert Excavation work progressing.

CA

Scanned by CamScanner

06/04/2021

Mathru layout
Bramhalingeshwara, Sri lakshmi Venkateshwara Nilaya in this road PCC work done (1:3:6) C:S:A.

07/04/2021

Mathru layout
8th 'A' Main Road & 7th 'A' Main Road PCC work progressing upto 2 days & Dismantling of C-C Roads done.

08/04/2020

Mathru layout
Bramhalingeshwara, Sri lakshmi Venkateshwara Nilaya in this road Centering work & Steel work progressing.

9/04/2021

Mathru layout.
Brahalingeshwara, Sri. lakshmi Venkateshwara Nilaya in this road bending work & centering done ready of raft & side wall concrete and Earth work Excavation for C-C Roads also done.

10/04/2021

Mathru layout
Brahalingeshwara, Sri lakshmi venkateshwara Nilaya in this road bottom raft concrete done.

Scanned by CamScanner

12/04/2021

Mathru layout
Bramhalingeshwara, Sri lakshmi Venkateshwara Nilaya in this road side wall concrete done & compaction of ground done for concrete road.

14/04/2021

Mathru layout
Bramhalingeshwara Condiments in this road PCC done upto concrete & GSB laying work done for Sr Hegde house.

15/04/2021

Mathru layout
Sri lakshmi Venkateshwara Nilaya, Kundan Electronics in this road, PCC laying work done.

16/04/2021

Mathru layout
In this layout 9th 'A' Main Road this road done PCC work upto 65 meter.

19/04/2021

Mathru layout
In this layout Sr Hegde House PCC work done upto 65 meter

20/04/2021

Mathru layout
Bramhalingeshwara, Sri lakshmi Venkateshwara Nilaya in this road Slab laying work done.

Scanned by CamScanner

21/04/2021

Mathru layout

M30 concrete work done these roads like Bramhalingeshwara Condima Sri Lakshmi Venkateshwara Nilaya, Kunday electronics. Road & 8th 'B' Main Road, Ps Hegde House road M30 Concrete laying work done.